

Solano Community College Performing Arts (Phase 1, B1200 Renovation) Costume Workshop

COL	MMUNITY	COLLEGE
	KITC	HELL

SOL ANIO	A/E: CA Architects							Contractor: TBD							Status: Design						
SOLANO COMMUNITY COLLEGE KITCHELL							PROJI	ECT	SUMM	ARY	′									_	
Project: Performing Arts Building (P	ha	se 1, B1	20	0 Rei	novatio	n) (Costu	me V	Norksh	ор											
Project Scope: Performing Arts Costume Workshop and Classroom Project includes renovatation of a portion of the existing space in Building 1400 to be used as a combined Performing Arts Costume Workshop and Classroom space.						Project Manager: Jason Yi						;	Status: Active								
								Orig	inal Pro	ect E	3udge	et: \$230	,000	(Cur	rent Proj	ect Budget:	\$23	30,000		
								Proj	ect Start	:		Sept	ember 20	D16 i	Proj	ject End:	[30, 2	017 Legend Not Started]	
SCHEDULE																			In Progress Completed		
DESCRIPTION	•	SD	Design IN % CLOSE- ON DD CD DSA BID CONST Comp. OCCUPIED OUT SCHED						COMMENTS	COMMENTS											
Design Phase			l							70	%			Yes							
BUDGET					FUND	ING	SOUI	RCE	: Meas	ure (Q]	
JCAF		Amou		unt Budgeted State Capital Outlay Prop 39			Total Bud	edget Encumbero		red	Forecast to Complete (C)		Forecast at Completion (B+C)		Expenditures to Date (E)		Encumbrance Balance (B-E=F)		Budget Balance (A-B=G)		
1. SITE ACQUISITION	\$	-	\$	-	\$ -		\$	-	\$	-	\$	-	\$		\$	-	\$ -	\$		1	
2. PLANS	\$	- 45.400	\$	-	\$ -		\$ 45	-	\$	-	\$	-	\$		\$	- 40.450	\$ -	\$	-	Ŧ.	
3. WORKING DRAWINGS 4. CONSTRUCTION	\$	45,130 135,000	\$	-	\$ - \$ -			,130	\$ 44 \$,630	\$	500 135,000		-	\$	19,450	\$ 25,180 \$ -	\$	500 135,000		
5. CONTINGENCY	\$		\$	<u> </u>	\$ -			,650	\$	-	\$	15,650		-	\$		\$ -	\$	15,650		
S. ARCHITECTURAL AND ENGINEERING OVERSIGHT	\$	11,720	S		\$ -			,720		,720	\$	-			\$	-	\$ 11,720	\$	-	1	
T. TESTS AND INSPECTIONS	\$	2,500	\$	-	\$ -			,500	\$	-	\$	2,500	\$		\$	-	\$ -	\$	2,500		
B. CONSTRUCTION MANAGEMENT	\$	-	\$	-	\$ -		\$	-	\$	-	\$	-	\$		\$	-	\$ -	\$	-		
). TOTAL CONSTRUCTION COSTS (4 THRU 8 ABOVE)	\$	164,870	\$	-	\$ -	1	\$ 164	,870	\$ 11	,720	\$	153,150	\$ 1	64,870	\$	-	\$ 11,720	\$	153,150		
0. FURNITURE AND GROUP II EQUIPMENT	\$	20,000	\$	-	\$ -		\$ 20	,000	\$	-	\$	20,000	\$	20,000	\$	-	\$ -	\$	20,000		
11. TOTAL PROJECT COST	ŝ	230,000	•		s -		\$ 220	,000	e Ec	,350	\$	173,650	• 0	30,000	\$	19,450	\$ 36.900		173,650	4	

Issues and Concerns

I. No issues or concerns at this time

Next 90 Days

- Issue for bid





Current costume workshop located at 360 Campus Lane swing space



New costume workshop and classroom location (currently temporary theater in Building 1400)

Project Number: 821215

Fairfield Campus-Performing Arts (Phase 1 B1200 Renovation) Costume Workshop

Financials as of 12/31/2016