

Project Number: 812500

## **Solano Community College**

IT Infrastructure Improvements (Phase 2) A/E: TBD Contractors: TBD Status: Phase 2 PROJECT SUMMARY **KITCHELL** Project: IT Infrastructure Improvements Project Scope: IT Infrastructure Improvements project is a district-wide technology infrastructure project Project Manager: Pam Kinzie Status: Active intended to provide necessary network, communication systems, desktop services and Total Project Budget: \$14,000,000 equipment improvements in support of instructional, student support and office spaces. Current Ph 2 Project The project includes the following components: planning, assessment, surveys, design \$2,489,000 \$2,489,000 Original Ph 2 Project Budget: Budget: and construction; IT and security equipment procurement; and project/construction management. Project End (Phase 2): Project Start: May 2017 June 2020 Not Started In Progress **SCHEDULE** Completed CLOSE Design COMMENTS DESCRIPTION SD DD CD DSA BID CONST OCCUPIED OUT SCHED Yes BUDGET FUNDING SOURCE: Measure Q Amount Budget State Forecast to Forecast at Expenditures Encumbrance Budget Completion to Date Balance Total Budget Encumbered Capital Outlay (A) \$ 565.000 \$ 565.000 \$ 565,000 \$ 565,000 I. Classroom Smart Technology 300,000 \$ 300.000 300.000 \$ 300.000 300.000 . Computer Lab Computer Replacement . Faculty Staff Computer Replacement 250,000 \$ 250,000 250,000 \$ 250,000 250,000 . Student Laptop Replacement 200,000 \$ 200,000 200,000 \$ 200,000 . Building 100 Generator 250,000 \$ 250.000 250.000 \$ 250.000 \$ \$ 250.000 i. Security Camera System Upgrade \$ 120,000 \$ 120.000 \$ 120.000 \$ 120.000 \$ \$ 120,000 . Security Camera Replacement Program 75,000 \$ 75,000 \$ 75,000 \$ 75,000 \$ \$ 75,000 Annual Network Upgrades 425,000 \$ 425,000 3,187 421,813 \$ 425,000 3,187 \$ 421,813 Printer & Copier Replacement 95,000 \$ 95,000 95,000 \$ 95,000 95,000 0. Not Yet Committed \$ 209,000 \$ 209,000 209,000 \$ 209,000 \$ 209,000 - \$ 2,489,000 \$ 11. TOTAL PROJECT COST 2,485,813 \$ 2,489,000 \$ \$ 3,187 \$ 2,485,813 \$ 2,489,000 \$ 3,187 \$ \$ Issues and Concerns Next 90 Days No issues or concerns at this time. 1. Design phase for IT Center back-up generator at Building 100.

IT Infrastructure Improvements (Phase 2)

Financials as of 6/30/2017