



Solano Community College On-Campus Housing

A/E: The Scion Group

Contractor: TBD

Status: Active



PROJECT SUMMARY

Project: On-Campus Housing	
Project Scope: The On-Campus Housing Project includes evaluating and assessing the need for and feasibility of on-campus housing at the Fairfield Campus. This project is anticipated as a partnership project whereby the District will work with a third party to plan, build, operate and maintain a housing project located on campus property. This is commonly referred to as a "P3" project. The current project cost estimate assumes that funding for this project will primarily be paid for by the third party, and the District will pay for the initial needs analysis and feasibility study. The project includes the following components: needs assessment and feasibility study, partner selection, planning, design, construction, and operations and maintenance services.	Project Manager: Priscilla Meckley Status: Active Original Project Budget: \$500,000 Current Project Budget: \$500,000 Project Start: June 2021 Project End: August 2026 (project occupancy)

Legend
<input type="checkbox"/> Not Started
<input type="checkbox"/> In Progress
<input checked="" type="checkbox"/> Completed

SCHEDULE

DESCRIPTION	Design			DSA	BID	IN CONST	% Comp.	OCCUPIED	CLOSE-OUT	ON SCHED	COMMENTS
	SD	DD	CD								
Needs Assessment / Market Study and Feasibility Study	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	11%	<input type="checkbox"/>	<input type="checkbox"/>	Yes	These initial phases of the Project are expected to be complete by June 2022.

BUDGET

FUNDING SOURCE: Measure Q

JCAF	Amount Budgeted			Total Budget (A)	Encumbered (B)	Forecast to Complete (C)	Forecast at Completion (B+C)	Expenditures to Date (E)	Encumbrance Balance (B-E=F)	Budget Balance (A-B=G)
	Measure Q	State Capital Outlay	Prop 39							
1. SITE ACQUISITION	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
2. PLANS	\$ 100,000	\$ -	\$ -	\$ 100,000	\$ 71,112	\$ 28,888	\$ 100,000	\$ 42,612	\$ 28,500	\$ 28,888
3. WORKING DRAWINGS	\$ 220,000	\$ -	\$ -	\$ 220,000	\$ -	\$ 220,000	\$ 220,000	\$ -	\$ -	\$ 220,000
4. CONSTRUCTION	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
5. CONTINGENCY	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
6. ARCHITECTURAL AND ENGINEERING OVERSIGHT	\$ 180,000	\$ -	\$ -	\$ 180,000	\$ -	\$ 180,000	\$ 180,000	\$ -	\$ -	\$ 180,000
7. TESTS AND INSPECTIONS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
8. CONSTRUCTION MANAGEMENT	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
9. TOTAL CONSTRUCTION COSTS (4 THRU 8 ABOVE)	\$ 180,000	\$ -	\$ -	\$ 180,000	\$ -	\$ 180,000	\$ 180,000	\$ -	\$ -	\$ 180,000
10. FURNITURE AND GROUP II EQUIPMENT	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
11. TOTAL PROJECT COST	\$ 500,000	\$ -	\$ -	\$ 500,000	\$ 71,112	\$ 428,888	\$ 500,000	\$ 42,612	\$ 28,500	\$ 428,888

Issues and Concerns

1. No issues or concerns at this time.

Next 90 Days

1. Continue with Needs Assessment / Market Analysis and Feasibility Study Phases of the Project.