



Active Projects List

(Updated February 25, 2020)

This project list contains (1) active projects that are at some stage of project delivery from design through close-out, (2) projects that are being evaluated for development or implementation, and (3) projects that are being scoped and are pending addition to the active projects list. Projects on this list may move between phases and/or may be removed from the list as the Program advances and more is learned about each project and the relationships of projects already underway. Projects are expected to be added as they are identified.

<i>(projects listed in alphabetic order by site)</i>	Comments
FAIRFIELD CAMPUS	
Athletic Fields Light Pole Banners	Pending Start
B200A (Child Care Bldg) Repair	Completed over Winter Break 2019
B300 Bldg Controls System	Pre-Planning/Assessment Phase Schedule = TBD
B300 Modifications - Mailroom & Graphics	Bidding Phase Construction Schedule - estimated March - June 2020
B1400 Sound Improvements	Pending Start
B1800B Print Shop	Design Phase Schedule = TBD
B1900 Admin Office Renovation	Construction Phase Schedule Completion - April 2020
B1900 Trench Drain	Construction Completion - April 2020
Baseball and Softball Clubhouse Replacement	Designer Contract Pending Board Approval Schedule = TBD
Baseball Field Drainage	Pre-Planning/Assessment Phase Schedule = TBD
Bleacher Replacement - Baseball/Soccer	Bidding Phase Schedule = TBD
Building Common Space Furniture	Furniture Ordered; Arrival by April 2020
Cosmetology Electrical Repair/Washer & Dryer	Pre-Planning/Assessment Schedule = TBD
Early Learning Center Modernization	Pre-Planning/Assessment Phase Schedule = TBD
Exterior Bldg Repairs	Design Phase Schedule = TBD
Exterior Lighting/Tennis Courts Lights	Pending Start
Fairfield Campus Signage	Design Phase <i>(includes new digital entry monuments and exterior pedestrian and vehicular signage)</i> Schedule = TBD
Gender-Inclusive Restrooms	In Process Schedule = TBD



Active Projects List

(Updated February 25, 2020)

<i>(projects listed in alphabetic order by site)</i>	<u>Comments</u>
Horticulture Phase 2 Restroom Bldg	Close-Out Phase Working with DSA to complete and close
Interior Bldg Signage	Issuing Signage Fabrication RFP/RFQ Schedule = TBD
Interior Road Striping	Construction Completion - May 2020
IT Network Improvements	On-Going in all Phases (multiple purchases and installations)
LLRC (Bldg 100 Replacement)	Construction Phase New Building Scheduled Completion - Fall 2021
Outside Third Spaces	Pre-Planning/Assessment Phase
Parking Lots Slurry Seal and Re-Striping	Pending Start
Parking Lot #1 Resurfacing	Bidding Phase Construction Schedule - estimated March - May 2020
Parking Lot #A2 Replacement	Construction Completion - April 2020
Room 1315 Countertop Replacement	Purchase Order Issued
Substation #1 Stepdown Transformer	Pre-Planning/Assessment Phase
VACAVILLE CAMPUS	
Aeronautics - Nut Tree Airport Improvements	Design Phase Schedule = TBD
Annex Wood Corbels Removal	Design Phase Schedule = TBD
BioTech Casework	Materials in Fabrication Installation planned for Spring Break 2020
VALLEJO CAMPUS	
AutoTech Equipment	Installation Completion - March 2020
DISTRICT-WIDE (MULTI-SITE)	
Capital Equipment	On-Going in all Phases (multiple purchases and installations)
District-Wide FF&E	On-Going in all Phases (multiple purchases and installations)
District-Wide Security Lock System	Materials Ordered; Installation Schedule = TBD
Vacaville and Vallejo Plumbing	Pre-Planning/Assessment