




**PERFORMING ARTS BUILDING RENOVATION** – Fairfield Campus  
 DESCRIPTION: Renovation of 28,545sf building and 2,770sf addition.  
 BUDGET: \$18,760,630 (\$5,000,000 Measure Q, \$13,760,630 State)  
 STATUS: Construction 56% complete: Installation of interior gypboard is in progress. Construction of the building addition is in progress.  
 COMPLETION TARGET: February 2017



**HORTICULTURE PROJECT** – Fairfield Campus  
 DESCRIPTION: Development of paths and site utilities. Construction of new farmers market stand may be in Phase 1. Restroom, storage, and greenhouse buildings to be installed in a subsequent phase.  
 BUDGET: \$1,000,000  
 STATUS: Bids were received June 30; contract approval anticipated at the July 20 Board Meeting.  
 CONSTRUCTION START TARGET: September 2016  
 COMPLETION TARGET: December 2016



**SCIENCE BUILDING** – Fairfield Campus  
 DESCRIPTION: New Science Building, approximately 30,400sf  
 BUDGET: \$37,600,000  
 STATUS: Developing Criteria Documents (preliminary design) to issue for proposals to prequalified Design Builders mid-July.  
 CONSTRUCTION START TARGET: August 2017  
 COMPLETION TARGET: November 2018



**CDFS KITCHEN RENOVATION PROJECT** – Fairfield Campus  
 DESCRIPTION: Installation of new cabinets, countertops, range and dishwasher, plumbing and electrical upgrades, new paint and flooring.  
 BUDGET: \$225,000  
 STATUS: Construction nearly complete, with installation of countertops and completion of the project expected in August.  
 CONSTRUCTION START: May 19, 2016  
 COMPLETION TARGET: August 12, 2016



**ACADEMIC SUCCESS & TUTORING IN BUILDING 100** – Fairfield Campus  
 DESCRIPTION: Minor construction and new furniture to expand Academic Success and co-locate Tutoring in the main Library building, and improvements to establish a quiet study room.  
 BUDGET: \$210,500  
 STATUS: Construction nearing completion; furniture will be installed mid-July.  
 CONSTRUCTION START: May 23, 2016  
 COMPLETION TARGET: August 2016



**BUILDING 1300 KILN BRACE & FENCING** – Fairfield Campus  
DESCRIPTION: Add structural bracing for outdoor kiln, relocate adjacent fencing and sidewalk.  
BUDGET: \$56,400  
STATUS: Fence and sidewalk construction completing early July.  
CONSTRUCTION START: May 31, 2016  
COMPLETION TARGET: July 2016



**HYDRONIC PUMP REPLACEMENT** – Fairfield Campus  
DESCRIPTION: Replacement of heated and chilled water pumps and motors in aged Fairfield Campus buildings.  
BUDGET: \$100,000  
STATUS: Construction completed.  
CONSTRUCTION START TARGET: May 2016  
COMPLETION TARGET: June 30, 2016



**ELECTRIC SUBSTATION REPLACEMENT** – Fairfield Campus  
DESCRIPTION: Replacement of electric substations 1 and 2.  
BUDGET: \$1,224,000  
STATUS: In design.  
CONSTRUCTION START TARGET: June 2017  
COMPLETION TARGET: June 2017



**EXTERIOR LIGHTING IMPROVEMENTS** – Fairfield Campus  
DESCRIPTION: Selected improvements to increase safety and security.  
BUDGET: \$176,077 + \$35,350 Add Alternate Small Cap Project funding  
STATUS: Underground work and concrete light pole bases completed; light poles will be installed in August.  
CONSTRUCTION START TARGET: Early June 2016  
COMPLETION TARGET: August 2016



**21<sup>st</sup> CENTURY CLASSROOM PROJECT Phase 2** – Fairfield Campus  
DESCRIPTION: A committee is developing test prototypes for classroom technology, furnishings and building improvements to facilitate '21<sup>st</sup> Century' instructional methods and tools. Phase 2 consists of upgrade of Fairfield computer lab 503.  
BUDGET: \$150,000  
STATUS: Construction in progress; furniture will be installed mid-July.  
CONSTRUCTION START TARGET: June 2016  
COMPLETION TARGET: August 2016



**FURNITURE REPLACEMENT Phase 1** – Fairfield Campus  
DESCRIPTION: Replacement of classroom furniture that is beyond its useful life per the District's 5-Year Replacement Plan. Phase 1 includes replacement of furniture in 16 classrooms in buildings 700, 1500, 1600 and 1700.  
BUDGET: \$348,466  
STATUS: Project completed.  
INSTALLATION START TARGET: June 6  
COMPLETION TARGET: June 2016

## VACAVILLE CAMPUS

---



**BIOTECHNOLOGY & SCIENCE BUILDING** – Vacaville Campus  
DESCRIPTION: New Biotechnology and Science building wing (approximately 32,000sf) being added to the Vacaville Center building.  
BUDGET: \$34,300,000  
STATUS: Demolition, site work, and building pad completed. Groundbreaking Ceremony will be July 20, 5:00pm.  
CONSTRUCTION START: May 2016  
COMPLETION TARGET: September 2017



**'ANNEX' CLASSROOM BUILDING RENOVATION** – Vacaville Campus  
DESCRIPTION: Currently in pre-project phase: testing of existing structural components.  
BUDGET: TBD  
STATUS: Testing protocol has been approved Division of State Architect  
CONSTRUCTION START TARGET: TBD  
COMPLETION TARGET: TBD



**AERONAUTICS & WORKFORCE DEVELOPMENT BUILDING** – Nut Tree  
DESCRIPTION: Property acquisition and construction of a new building for the Aeronautics program.  
BUDGET: \$15,000,000  
STATUS: Geotechnical report and site survey completed. Architect retained and space programming in progress. Discussions with Doolittle Foundation continue regarding site master plan, CEQA, and local jurisdiction approvals.  
CONSTRUCTION START TARGET: TBD  
COMPLETION TARGET: TBD

## VALLEJO CAMPUS

---



**AUTOTECHNOLOGY BUILDING** – Vallejo Campus  
DESCRIPTION: New Autotechnology Building, approximately 30,000sf, located on the Vallejo 'Northgate' property at the corner of North Ascot Parkway and Turner Parkway.  
BUDGET: \$23,600,000  
STATUS: Construction documents at the Division of the State Architect for review and approval; comments received for some disciplines.  
CONSTRUCTION START TARGET: August 2016; Groundbreaking Ceremony August 17 at the site.  
COMPLETION TARGET: August 2017