

Solano Community College IT Infrastructure Improvements (Phase 2)

A/E: TBD Contractors: TBD Status: Active

SOLANO															
KITCHELL					P	ROJEC	T SUMN	IARY							
Project: IT Infrastructure Improve	ments	\$													
Project Scope: IT Infrastructure Improvements project is a				Project Manager: Jason Yi Status:							Active				
intended to provide necessary network, cor equipment improvements in support of inst	nd T-4	· · · · · · · · · · · · · · · · · · ·			14,000,00										
The project includes the following components: planning, assessment, surveys, design and construction; IT and security equipment procurement; and project/construction							Current Ph 2 Project Priginal Ph 2 Project Budget: \$2,489,000 Budget:						Project	\$2,689,000	
management.							ject Start	::	May	May 2017			(Phase 2):	June 2020	
						•			-			-		Legend ☐ Not Started	Ī
SCHEDULE														□ Not Started□ In Progress□ Completed	
	-		Design				IN	%		CLOSE-	ON		COMMENTS	s	
DESCRIPTION		SD	DD	CD	DSA	BID	CONST	Comp.	OCCUPIED	OUT	SCHED	0 1 1	a 1 e	:	oı
B100 Generator Construction Phase								0%			Yes		s the only active or is funding phase.		
BUDGET				FUNDIN	IG S	OURCE	E: Meas	ure Q							1
		Amo	unt Budget	ted											
JCAF	M	easure Q	State Capital Outlay	Prop 39	Tot	al Budget	Encumbe (B)	ered	Forecast to Complete (C)	Foreca Comple (B+	etion	Expenditures to Date (E)	Encumbrance Balance (B-E=F)	Budget Balance (A-B=G)	
Classroom Smart Technology	\$	565,000	\$ -	\$ -	\$	565,000	\$	- \$	565,000	\$ 5	65,000	\$ -	\$ -	\$ 565,000	
Computer Lab Computer Replacement Faculty Staff Computer Replacement	\$	300,000 250,000	\$ - \$ -	\$ - \$ -	\$	300,000 250,000		,340 \$,856 \$	227,660 133,144		00,000				
Student Laptop Replacement	\$	200,000	\$ -	\$ -	\$	200,000		,185 \$	131,815		00,000				
5. Building 100 Generator	\$	613,744		\$ -	\$	613,744		,172 \$	535,572		13,744				
S. Security Camera System Upgrade	\$	120,000	\$ -	\$ -	\$	120,000	\$	- \$ - \$	120,000		20,000		\$ -	\$ 120,000	U
7. Security Camera Replacement Program B. Annual Network Upgrades	\$	75,000 425,000	\$ - \$ -	\$ - \$ -	\$	75,000 425,000	\$ 314	- \$,281 \$	75,000 110,719		75,000 S	•	\$ - \$ 14,850	\$ 75,000	
9. Printer & Copier Replacement	\$	95,000	\$ -	\$ -	\$	95,000		,248 \$	44,752			\$ 50,248		\$ 44,752	
11. Email System Upgrade	\$	26,825	\$ -	\$ -	\$	26,825		,825 \$	-			-	\$ 26,825		
10. Not Yet Committed	\$	18,431	\$ -	\$ -	\$	18,431	\$	- \$	18,431	\$	18,431	-	\$ -	\$ 18,431	<u></u>
11. TOTAL PROJECT COST	\$	2,689,000	\$ -	\$ -	\$	2,689,000	\$ 726	,908 \$	1,962,092	\$ 2,6	89,000	654,332	\$ 72,576	5 \$ 1,962,092	2
Issues and Concerns										1	Next 90	Days			_
No issues or concerns at this time.							Constr	uction a	pment fabricatio nd installation of ork upgrades.		r equipm	ent planned fo	or May, 2018.		